

PURECO COMPANY · PROJECT PORTFOLIO PRESENTATION

Brew & Co. Custom Hot Drink Cup Project

100,000-unit custom manufacturing program · April – August 2026

Wayne Nguyen, PMP, CSM, LSSBB — Senior Project Manager, Pureco Company

AGENDA

What We'll Cover

- Project charter — objective, sponsor, budget
- Scope & stakeholder governance
- Schedule & milestone roadmap
- Stage 1–2: initiation, design & development

- Stage 3–5: pre-production, mass production, closure
- Risk management & mitigation
- Results at close
- Lessons learned & next steps

Program Overview

OBJECTIVE

Design, prototype, certify, and mass-produce **100,000** custom double-wall PLA-lined 12 oz paper hot drink cups for Brew & Co.'s Autumn Harvest campaign launch.

SPONSOR / PM

John Doe, CEO (Sponsor) · Wayne Nguyen, PMP (Project Manager)

TIMELINE

April 14 – August 15, 2026 (delivery) · Formal closure August 22, 2026

BUDGET

~**\$85,275** total program budget, incl. \$0.22/unit all-in client price and 10% contingency reserve

PM AUTHORITY

Approval authority up to \$5,000/line item; variance >10% requires Sponsor sign-off

REPORTING

Weekly status to Sponsor; bi-weekly progress reports to client

SCOPE

In Scope / Out of Scope

In Scope

- Structural design of the 12 oz double-wall, PLA-lined cup (priority size)
- Full-color branding: PMS 7527C / 4625C / 871C metallic gold, matte finish
- Digital 3D mockup + minimum 5 physical prototype samples
- FDA food-contact compliance & BPI compostable certification
- Structural & QC testing: leak, heat, lid-tightness, compression, print durability
- Mass production of 100,000 units, bulk packaging, and delivery by Aug 15

Out of Scope

- Coffee shop accessories — stirrers, napkins, sleeves
- Distribution or last-mile logistics to end consumers
- Marketing or promotional materials for Brew & Co.
- EU regulatory filing (earmarked for future expansion)
- Lid logo emboss — subject to future feasibility review
- 8 oz / 16 oz sizes (scoped for a follow-on re-order)

Stakeholders & Communication

01

Internal Stakeholders

Pureco design, engineering, production, QC, and logistics teams, led by the Project Manager and accountable to the Sponsor (CEO).

02

External Stakeholders

Brew & Co. brand manager & procurement lead, PLA and paperboard suppliers, BPI and FDA certifying bodies, and the freight carrier.

03

Communication Cadence

Weekly Executive Status Dashboard to the Sponsor; bi-weekly progress reports to Brew & Co.; phase-gate reviews at each of the 3 major gates; red-flag escalation within 24 hours.


04

Governance

Schedule and cost baselines locked at charter sign-off; changes beyond a 5-day shift or 10% variance require formal Sponsor approval.

SCHEDULE

Five-Phase Roadmap



GATE	MILESTONE	TARGET DATE
Gate	Project Charter Sign-Off	Apr 25, 2026
Gate	Prototype Approval Sign-Off (hard deadline)	Jun 1, 2026
Key	Regulatory Certifications & Production Tooling Ready	Jun 20, 2026
Key	Mass Production Complete (100,000 units)	Jul 31, 2026
Final Gate	Client Delivery Acceptance Sign-Off	Aug 15, 2026

Initiation & Requirements Analysis

01

Define Project Scope

Establish scope including cup size, insulation type, material selection, and custom branding, aligned to client specs and market needs.

02

Identify Stakeholders

Recognize all stakeholders, set success criteria such as cost-per-unit and turnaround time, and confirm FDA compliance requirements.

03

Charter Sign-Off

Present the completed charter to the Sponsor and Brew & Co. for dual written authorization — the gate that opens Phase 2.

STAGE 2 · APR 28 – JUN 1, 2026

Design & Development

01

Structural Design

Focus on custom graphics and structural integrity, ensuring the cup meets design specifications and brand identity.

02

Prototyping Samples

Produce physical samples to evaluate structural integrity, assembly efficiency, and visual appeal before production.

03

Testing & Validation

Conduct thorough testing for leakage and insulation performance, obtaining client approval within 2 revision rounds.

Production Planning & Pre-Production

Detailed Project Planning

A comprehensive plan outlines material sourcing, including paperboard and PLA coatings, alongside machine scheduling and setup for printing and die-cutting to ensure efficiency.

Tooling Preparation

Printing cylinders, die-cut molds, and forming tooling are fabricated and validated for the custom cup run — commissioned early in Phase 2 to protect the schedule.

Regulatory Certification

FDA food-contact compliance and BPI compostable certification applications are tracked weekly to clear before the Jun 23 production start.

STAGE 4 · JUN 23 – JUL 31, 2026

Mass Production & Quality Control

01

Full-Scale Run

Printing, cup forming, lid manufacturing activated together for the 100,000-unit run across a 5-week production window.

02

Inline QC Monitoring

Calibrated color spectrometer checks every 5,000 units; daily throughput logs track output against a 95% capacity target.

03

Midpoint Review

50% completion check on Jul 8 — color drift, defect rate, and throughput reviewed against plan; no corrective action required.

Closure & Delivery

01

Final QC & Packaging

100% visual scan plus statistical sample testing; lot-level defect rate confirmed at 0.31%. Cups packed 50/sleeve, 1,000/carton.

02

Freight & Delivery

Shipment dispatched Aug 5 — a 10-day buffer ahead of the Aug 15 deadline — under all-risk freight insurance.

03

Closure & Re-Order

Client delivery acceptance signed Aug 15; closure report, lessons learned, and re-order framework delivered by Aug 22.

Top Risks & Mitigation

RISK	SCORE	MITIGATION
R1 — Color / print accuracy on metallic gold	High	Early print trial; inline spectrometer checks every 5,000 units; dedicated color proof sign-off
R2 — Timeline compression from revision cycles	High	Contractual cap of 2 revision rounds; parallel-track tooling; weekend-shift contingency
R3 — PLA supply shortage	High	Alternate supplier qualified at contract signing; 10% buffer stock pre-ordered
R7 — Production equipment breakdown	Medium	Preventive maintenance before start; on-call technician; 5% schedule buffer
R8 — Freight delay or shipment damage	Medium	10-day ship buffer; all-risk freight insurance; certified carrier

All 10 risks tracked through the project RAID log were mitigated with no realized schedule or quality impact.

RESULTS

Project Results at Close

100,000

UNITS PRODUCED — 100% OF TARGET

0.31%

DEFECT RATE — TARGET <0.5%

2 / 2

CERTIFICATIONS — FDA & BPI

10 / 10

RISKS MITIGATED, ZERO REALIZED

Aug 15

DELIVERED ON ORIGINAL TARGET DATE

6 / 6

CHARTER SUCCESS CRITERIA MET

Lessons Learned & Next Steps

What Worked

- Freezing brand specs at requirements sign-off eliminated late-stage rework
- Running structural design and artwork in parallel compressed Phase 2 without added risk
- A digital mockup gate before physical prototyping cut revision cycles
- Building a 10-day freight buffer protected the Aug 15 client deadline

Carried Into Next Order

- Re-order pricing sheet staged across 8 oz / 12 oz / 16 oz MOQ tiers
- Production runbook (tooling specs, print files, QC protocol) archived for fast re-start
- Supplier & lead-time index handed off to account management
- Preferred-vendor status activated; re-order conversation underway

Let's Connect

EMAIL

waynehcn@gmail.com

SOCIAL

www.linkedin.com/in/wayne-nguyen1

PHONE

714-933-6503